

## M/S HEIDELBERGCEMENT INDIA LTD – AMMASANDRA

### Plant - (Grinding Unit )

#### Ambient Air Quality Report for the Month of July- 2021

Sl. No	Station/Location		PM10	PM2.5	SO <sub>2</sub>	NO <sub>x</sub>	CO
			µg/m <sup>3</sup>	µg/m <sup>3</sup>	µg/m <sup>3</sup>	µg/m <sup>3</sup>	mg/m <sup>3</sup>
1	Near Time Office	Month Ave	54.2	32.8	10.6	14.7	0.6
2	Near Railway Track	Month Ave	60.5	40.9	12.7	18.2	2.3
3	Near Weigh Bridge	Month Ave	63.5	41.7	13.1	17.6	1.7
4	Ammasandra Village	Month Ave	49.1	37.2	12.5	15.4	0.8

#### Stack Monitoring Test Report for the Month of July-2021

LOCATION	S-1	S-2
Date of monitoring	24.07.2021	16.07.2021
Stack attached to	Bag House CEMENT MILL-03	Bag House CEMENT MILL-04
Particulate Matter (Mg/Nm <sup>3</sup> ) -Isokinetic samples	16.4	18.6

Note: - \*\* Plant was Stopped under not Schedule to Run Hence stack monitoring could not conduct

#### Fugitive emission Monitoring Test Report for the Month of July-2021

Sl.No	Location	Date	Particulate Matter (µg/m <sup>3</sup> )
1	Near Packing Plant	24.07.2021	416
2	Slag yard	24.07.2021	364
3	Clinker Yard	24.07.2021	358